

PREVENT MECHANICAL LTD.

11989 44th Street SE, Calgary, Alberta T2Z 4G9 Phone403-271-8821 Fax: 403-252-1405 email: info@preventmechanical.ca

PREVENTIVE MAINTENANCE/TECHNICAL BUILDING SERVICES INSPECTION CHECK LIST

Building:	SAMPLE	Property Manager:	SAMPLE	
Customer:	SAMPLE	Account Manager:	SAMPLE	
Technician:	SAMPLE	Date:	MAY 2021	
Distribution:	pm@pmco.com; boardmember	@building.com		

COMMENTS:

Urgent / Immediate

Important / Soon

Significant / Schedulable

Information / Completed

The automatic air vents serving all the unit heaters in the parkade are built up with calcium indicating a previous leak and preventing correct operation.

These vents should be replaced to allow for air removal form the heating system.

Please see quote # 2715\$634+GST

The make up air unit serving the parade ventilation system is in alarm and needs further trouble shooting to diagnose issue.

This is considered a safety of life device as its purpose is to bring in fresh air in place of exhausted CO gases

Please see quote # 2721\$422.50+GST





During our recent mechanical equipment survey it was noted the expansion tank serving the domestic hot water heaters is out of calibration and showing signs of ware. We recommend this tank be replaced.

The domestic expansion tank role is to absorb expansion of the potable water as it is heating to prevent stress on the domestic water heaters and piping.



Please see quote # 2718\$926.83+GST

EQUIPMENT	COMPLETED	COMMENTS
FORCE-FLOW (x1)	()	Front Entries
Condition	OK	
Controls	OK	Setting 15 °C
BASEBOARD CONVECTORS (x2)		Stairwells
Condition	OK	
Controls	OK	Setting 15 °C
PARKADE MUA#1	ATTN REQ'D	Engineered Air 10/24 Make Up Air unit is in a fault condition, requires further trouble shooting to diagnose
Pilot / Burner	N/A	☐ FIRED OK
Controls	OK	Discharge 10 °C
Filter (x9) 20x22x2	OK	
Blower / Bearings	OK	
Belt (x1) BX-30	OK	
EF#1		Cook 180ACE
Condition	OK	
Belt (x1) A16	OK	
DHWT #1		Bradford White
Pilot / Ignition / Burner	OK	⊠ Fired OK
Condition	OK	
Controls	OK	T-Stat 140 °F
Relief	OK	Watts 140XL

EQUIPMENT	COMPLETED	COMMENTS	
DHWT #2		Bradford White	
Pilot / Ignition / Burner	OK	⊠ Fired OK	
Condition	OK		
Controls	OK	T-Stat 140 °F	
Relief	OK	Watts 140XL	
Venting	OK		
HEATING BOILER		RBI	
Condition	OK		
Controls	OK	Setpoint 150 °F	
Pilot / Ignition / Burner	OK	⊠ Fired OK	
Venting	OK		
Domestic Expansion Tank		Extrol	
Condition	ATTN REQ'D	10/24 expansion tank is out of calibration due to condition recommend replacement	
Leaks	OK	1	



PREVENT MECHANICAL LTD.

11989 44th Street SE, Calgary, Alberta T2Z 4G9 Phone403-271-8821 Fax: 403-252-1405 email: info@preventmechanical.ca

SAMPLE SCHEDULE

